



# SHAWNEE PARK BASIN PROJECT

## Progressive Design-Build

### STAKEHOLDER ADVISORY COMMITTEE MEETING NOTES

Location: Shawnee Golf Course Clubhouse, 460 Northwestern Pkwy, Louisville, KY 40212

Date: October 16, 2018

Time: 6:00 PM – 7:00 PM

#### Stakeholder Attendees: (✦ Stakeholder **NOT** present)

Cheri Bryant Hamilton - Metro Council District 5 <a href="mailto:cheri.hamilton@louisvilleky.gov">cheri.hamilton@louisvilleky.gov</a>	✦ Layla George – Olmsted Parks Conservancy <a href="mailto:Layla.george@olmstedparks.org">Layla.george@olmstedparks.org</a>
✦ Myra Friend-Ellis - Metro Council District 5 <a href="mailto:myra.friend-ellis@louisvilleky.gov">myra.friend-ellis@louisvilleky.gov</a>	✦ Major Waltman - Olmsted Parks Conservancy <a href="mailto:major.waltman@olmstedparks.org">major.waltman@olmstedparks.org</a>
✦ John Loechle – MSD <a href="mailto:john.loechle@louisvillemtd.org">john.loechle@louisvillemtd.org</a>	Jan R. Waddell, Esq. - Shawnee Neighborhood <a href="mailto:callwaddell@gmail.com">callwaddell@gmail.com</a>
Greg Powell – MSD <a href="mailto:greg.powell@louisvillemtd.org">greg.powell@louisvillemtd.org</a>	✦ Gail Logan Strange - Shawnee Neighborhood <a href="mailto:gail.strange@pcusa.org">gail.strange@pcusa.org</a>
Rene' Thomas – MSD <a href="mailto:rene.thomas@louisvillemtd.org">rene.thomas@louisvillemtd.org</a>	Eric Meister - PDB Team (Ulliman Schutte) <a href="mailto:emeister@ullimanschutte.com">emeister@ullimanschutte.com</a>
Jason Canuel – Louisville Metro Parks <a href="mailto:jason.canuel@louisvilleky.gov">jason.canuel@louisvilleky.gov</a>	✦ Ken Sponaugle - PDB Team (Burgess & Niple) <a href="mailto:ken.sponaugle@burgessniple.com">ken.sponaugle@burgessniple.com</a>

#### Observer Attendees:

Eric Browne - Browne E&C Services ( <b>Facilitator</b> ) <a href="mailto:eric@brownee.com">eric@brownee.com</a>	Brandon Flaherty - MSD <a href="mailto:Brandon.flaherty@louisvillemtd.org">Brandon.flaherty@louisvillemtd.org</a>
Molly Dorsey – Browne E&C Services <a href="mailto:molly@brownee.com">molly@brownee.com</a>	Nick Ulliman - Ulliman Schutte Construction <a href="mailto:nnulliman@ullimanschutte.com">nnulliman@ullimanschutte.com</a>
Melvin Bethel Resident	Jon Johnson Resident
Michael Allen Resident	Henrietta Wallace Resident
Charles Booter Resident	James Wilson Resident
Jean Griffin Resident	Dakota DeRoche Burgess & Niple



# SHAWNEE PARK BASIN PROJECT

## Progressive Design-Build

---

### I. Design and Construction

#### A. Metro Parks Improvement:

1. Jason Canuel of Louisville Metro Parks discussed the improvements that are happening in the park.

2. Updates include:

a) Hornung Field seeding is being redone.

b) The lily pond will be completed in the spring and will include containered plants.

c) Q: Councilwoman Cheri Bryant Hamilton asked will the lily pond have actual lilies in it?

A: Yes, the type of lily hasn't been decided yet.

d) Harmony field is waiting for contractor quotes to complete the baseball field.

(1) An architecture firm is being worked with to complete the feasibility study of the ball house.

Q: Councilwoman Cheri Bryant Hamilton asked if the architecture firm is one that is already contracted or will bid on the project?

A: The firm has been contracted with Metro Parks.

Q: Michael Allen asked if the water fountains and grand stand will be fixed?

A: After the projects are through, whatever money is leftover will go to renovations throughout Shawnee Park.

#### B. Construction Update:

1. The concrete work at the basin is substantially complete.

2. The concrete work at the Basin Junction Chamber is complete.



# SHAWNEE PARK BASIN PROJECT

## Progressive Design-Build

---

3. At the CSO 189 Diversion Structure, the base slab is 100% complete and the walls are 50% complete.

C. Upcoming Activities:

1. Basin: Metals, interior piping and electrical is currently being done. Basin backfill and restoration of the Great Lawn is ongoing.

2. Underground Control Building: Interior piping and electrical work is being done.

3. Basin Courtyard: Equipment Pads and concrete paving are being done.

4. CSO 189: Concrete work is currently ongoing.

5. CSO 104/105: Continued excavation work followed by concrete work.

6. Force Main on Broadway: work will start October 22 and the work will occur for two weeks.

7. Varble: Flow meters are being installed and electrical power.

8. Restroom & Pavilion: construction is ongoing.

9. Q: Councilwoman Cheri Bryant Hamilton asked if there are any other streets being affected by upcoming work?

A: No, Varble is the only new street being affected and the work is not invasive beyond the right of way.

10. Q: Michael Allen asked why were residents not informed of this work on Varble?

A: The work is expected to be minimal disturbance to residents but the team will reevaluate outreach efforts going forward.

D. Minority & Women Business Enterprise Update:

1. Project continues to exceed goals for MBE/WBE preference. The project commitment is currently 15% MBE and 6% WBE and our current projection is 17.25% MBE and 7.75% WBE.

E. Local Labor:



# SHAWNEE PARK BASIN PROJECT

## Progressive Design-Build

---

1. Project continues to exceed goals for local labor preference. The project commitment is 76% and our current projection is 82%.

### II. **Public and Community Outreach**

#### A. West Broadway Notification

1. Eric Browne reiterated the past residential outreach that was performed for W. Broadway.

#### B. W. Broadway Resident Notification:

1. May 1 - Door to door meeting notification
2. May 8 - Community Outreach Meeting
3. June 16 - Door to door meeting schedule
4. June 20 - One on one meetings
5. June 22 - Door to Door notification 1
6. July 2 - Door to Door notification 2



# SHAWNEE PARK BASIN PROJECT

## Progressive Design-Build

---

7. Q: Councilwoman Cheri Bryant Hamilton shared a concern that Big Momma's business will be impacted by the construction. She shared that Big Momma's was an important part of the community and wanted to be sure that she would be compensated for any loss of business if her establishment was closed due to the construction.

A: The construction team shared that at no point during the construction process will Big Momma's be closed as a result of this project. The team coordinated with Big Momma's so that work directly in front of her business will occur on the days when her business is closed. The team also shared that the construction and outreach teams have been in close contact with Big Momma's throughout the construction process and have a good relationship with the owner.

C. Website Updates:

1. A notice about Hornung Field was posted.
2. A notice about the Basin and its progress was posted.
3. The PowerPoint from the last stakeholder meeting was uploaded.

III. **New Business**

A. Next SAC Meetings

1. January 15, 2019 at 6 pm.

IV. **Public Comment**

1. No comments were made.



Shawnee Park Basin Project

Stakeholder Advisory Committee Meeting • October 16, 2018

NAME	AFFILIATION	SIGNATURE
Michael Allen	Westover-See	Michael Allen
Rene Thomas	MSD	Rene Thomas
James Wilson	Neighbor	James Wilson
Jan Wastell	neighbor	Jan Wastell

Shawnee Park Basin Project

Stakeholder Advisory Committee Meeting • October 16, 2018

NAME	AFFILIATION	SIGNATURE
<i>Jean Giffen</i>		
<i>Charles Booker</i>		



LOUISVILLE  
**METRO  
PARKS**



FREDERICK LAW  
**OLMSTED  
PARKS**

Supported by Olmsted Parks Conservancy

